



SPECIAL REPORT - July 30, 2006

UpDate

WOW!

A Vision . . . A Reality

Wagner Hall's Extreme Makeover!!



New energy efficient windows are installed



New custom wood bookcases in library



New carpet is installed in administrative offices



The new look of the old green tiles in the hallway

TOTAL PROJECT COST:

\$1,300,000

Donations, Pledges & Grants as of July 28, 2006:

\$631,410

Amount Needed by September 30, 2006:

\$668,590

*Thank you
for
your support!*

*Your continued
support is needed
to reach \$1.3 mil!*



J. H. Wagner Hall
Circa 1955

Please send your tax-deductible contribution to:

PFA Foundation, Inc.
P.O. Box 571
Burtonsville, MD 20866
Office: 301-595-4006 | Fax: 301-595-3501

www.pfafoundation.org

VOLUNTEERS, VOLUNTEERS

Help is needed to setup Wagner Hall

August 6, 2006

Sunday, 8am - 6pm

PFA will provide lunch

Call (484) 788-4640 for more info



Hard work gives salvageable wood new life



New materials on site



A look inside the new lockers



New lockers and lights are installed for a fresh and bright look



A new thermostat is installed in the library and each classroom and office to control the heat and new air conditioning



New Nurse's Office frame-in (left) access from the hallway - new small conference room with observation window (right) (This view is from inside the library)



Out with the old!

All photographs taken by alumnus Kenny Green

CALLING ALL PFA ALUMNI TO OUR **“MATCH A GIFT” CHALLENGE!**

**Generous PFA Alumni and Supporters have raised
over \$312,000
for the JH Wagner Hall Renovation Project!**

To keep the momentum going to successful completion, our generous Alumni have decided to challenge **YOU**, their fellow alumni friends, with a “matching” program. They will match your gift “dollar for dollar” to guarantee full payment for the **Wagner Hall Renovation Project**. In less than 10 days, the project will be completed and students will arrive the following weekend for the 2006/2007 school term! Can you imagine a newly renovated administration building after all of these years! It is now becoming a reality...

We (PFA, the PFA Foundation and the PFA Alumni Association) appeal to you to accept this challenge and donate sacrificially to the JH Wagner Hall Renovation Project over the next 60 days. Every \$1.00 you donate will yield a \$2.00 investment in the renovation of Wagner Hall. Donate \$100, \$500 or \$1,000 and it will yield a \$200, \$1,000 or \$2,000 investment, respectively, in Pine Forge Academy’s training of future global leaders. The benefactors will match all gifts donated by September 30, 2006 up to a maximum match of \$200,000!! No gift is too small!

Double your investment with this Gift Matching Challenge.

Please respond to this challenge today by giving online through the PFA Foundation secure website, www.pfafoundation.org or **sending a check payable to the PFA Foundation Inc.** and mail to the following address:

**PFA Foundation, Inc
Attn: Wagner Hall Renovation Project
PO Box 571
Burtonsville, MD 20866**

For more information, you can also call the Foundation Office at (301) 595-4006 or via email at info@pfafoundation.org.

We urge you to make your contribution this week!! The dreams of many for a ‘better’ Pine Forge Academy are coming true! Your prior and future gifts make it possible for our students to attend classes in a fully renovated Wagner Hall. We need to raise \$700,000 in the next 60 days!

***LET’S CONTINUE FORGING THE FUTURE TOGETHER...
HELP US RAISE \$700,000 BY SEPTEMBER 30, 2006.
WE NEED TO HEAR FROM YOU TODAY!***



Dr. Melodie Mayberry-Stewart
Chairman and President
PFA Foundation Inc.



Dr. Alan Sampson
Co-Chair, Forging the Future Capital Campaign

Thank you for your prayers & financial support!

More pictures on
the progress
of the
renovation
of
JH Wagner Hall



New computer lab built-in workstation awaiting top



New ceiling grids, lights and wiring



J.H. Wagner Hall Renovation Progress Report

The following work has been completed:

1. New air conditioner is installed and working efficiently.
2. Ductwork to each office and classroom is completed.
3. All floors have been tiled except Biology and Chemistry classrooms and library.
4. The computer lab, principal, dean of students, administrative assistant offices and the teachers' lounge have all been carpeted.
5. All new dry-walls have been spackled, sanded and ready for painting.
6. New windows have been installed around the entire building.
7. All toilets, urinals and vanity bowls have been installed in both male and female restrooms.
8. The tile walls in the halls have been sprayed with a gray epoxy and may need to be textured as final coat.
9. Ceiling grid installation is completed.
10. Electrical rewiring and new lights have been installed in the new drop-in ceiling.
11. New lockers are installed.

The following items are in final stages of completion:

1. Dropping-in new ceiling tiles throughout the building.
2. Putting new covers on light switches and electrical outlets.
3. Installing molding around all tiled flooring.
4. Installation of cabinet tops in classrooms, library and administrative offices.
5. Installation of finishing molding around the new lockers.
6. Plumbing in lounge and administrative office.
7. Painting of completed dry walls.
8. Laying floor tiles in the library, Biology, and Chemistry classrooms.
9. Installation of carpet in the registrar, accountant and business offices.
10. Fabrication of built-in furniture for reception area.
11. Installation of all doors to classrooms and offices.
12. Salvageable doors were sanded, prep and painted/stained.

Items the Academy has contracted for:

1. Upgraded our present telephone system \$12,000. Including installation of a telephone in each classroom for the teacher.
2. Contracted to install 40 new computers (26 in the computer lab and 14 in the library), total cost \$70,000. (The \$31,500 Commonwealth Foundation Grant will be used to cover part of the cost of the new computers.) All new computers are equipped with wireless modems for internet access.
3. Contract for the Questia Online Library for the 2006-2007 school. Cost \$6,220.
4. We will have to upgrade our Simplex Master Time System which controls all the bells, clocks and the public address (PA) system. Need cost estimate.
5. Comcast installation and rewiring for cable TV access. Need cost estimate.
6. Wiring for wireless internet access for all computers in Wagner Hall.

NOTE: We are projecting that 95% of the work to be completed will be completed by August 4, 2006. We plan to begin moving the items from the storage trailers back into the building on Sunday, August 6, 2006.

Submitted by Bennie W Mann
Edited by Lawrance E. Martin